

Harlandale Independent School District

District-Wide Security Project



HISD Building Committee
February 8th, 2016

District-Wide Security Project – Update



- **Contract Signed**
 - **February 9th, 2015**

- **Substantial Completion**
 - **February 12th, 2016**

District-Wide Security Project – Update



As of February 8th, 2016

- **Elementary Schools** **100%**
 - **Middle Schools** **100%**
 - **High Schools** **90%**
 - **Support Facilities** **85%**
-

HISD - District-Wide Security Project: Board Approval on 11.17.2014

➤ GMP	\$4,107,784
➤ Contingency Allowance:	\$ 143,772
➤ Board approved Total GMP:	\$4,251,556
